

DILG R-V
MAIN DATABASE

Project	Year	Province	Municipality/City	Beneficiaries HH	Project Title	DILG ALLOCATION	RELEASES		Total Cash Released	LIQUIDATION		STATUS	REMARKS
							FIRST TRANCHE	SECOND TRANCHE		LIQUIDATED	BALANCE		
							Amount	Amount					
													06/29/2018
BUB LOCAL ACCESS	2014	ALBAY	BACACAY	127	Road Project in Bayandong, Bonga, Banao & San Pedro	1,000,000.00	1,000,000.00		1,000,000.00	1,000,000.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	ALBAY	CAMALIG	No data	Construction/Rehabilitation of Taladong-Gotob Road	1,400,000.00	1,120,000.00	280,000.00	1,400,000.00	1,120,000.00	280,000.00	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	DAET	1802; 390	Rehabilitation of Road	1,739,181.00	1,739,181.00		1,739,181.00	1,739,130.00	51.00	COMPLETED	2 Projects in Open portal: Rehab of Road on Purok 8, Brgy Alawihao @ 869565; Rehab of Road Camambugan-Bibirao @ 869616
BUB LOCAL ACCESS	2014	CAMARINES NORTE	PARACALE	1145	Rehabilitation of Road (Tugos-Casalugan Road)	1,968,750.00	1,575,000.00	393,750.00	1,968,750.00	1,968,750.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	SAN LORENZO RUIZ	201	Construction of Road from Dagotdotan to proposed barangay Housing Project	3,500,000.00						COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	SAN LORENZO RUIZ		Construction of Road from Matacong to Purok 4 Road		2,800,000.00	700,000.00	3,500,000.00	3,500,000.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	SAN LORENZO RUIZ		Construction of Road from Daculang Bolo to Laniton Road								COMPLETED
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	50	Upgrading of San Francisco (Housing Site) Road	6,000,000.00	4,800,000.00	1,200,000.00	6,000,000.00	4,800,000.00	1,200,000.00	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	175	Upgrading of Caawigan Infres Road						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	555	Upgrading of Bianuaan Infres Road						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	600	Upgrading of San Isidro Infres road						-	COMPLETED	

DILG R-V
MAIN DATABASE

Project	Year	Province	Municipality/City	Beneficiaries HH	Project Title	DILG ALLOCATION	RELEASES		Total Cash Released	LIQUIDATION		STATUS	REMARKS
							FIRST TRANCHE	SECOND TRANCHE		LIQUIDATED	BALANCE		
							Amount	Amount					
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	2000	Upgrading of Sto. Niño-Gabon road					-	COMPLETED		
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	400	Rehabilitation of Calintaan Barangay road					-	COMPLETED		
BUB LOCAL ACCESS	2014	CAMARINES NORTE	TALISAY	550	Upgrading of Calitaan-Cahabaan Infres Road					-	COMPLETED		
BUB LOCAL ACCESS	2014	CAMARINES SUR	CAMALIGAN	80	Regravelling of Road and Road Shoulder Protection	2,250,000.00	1,800,000.00		1,800,000.00	1,661,087.83	138,912.17	COMPLETED	Per verification to PO Cam Sur via sms TE 04/10/2018; report and documents sent by LGU
BUB LOCAL ACCESS	2014	CAMARINES SUR	CAMALIGAN		Road Widening								
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Road Project in Angustia Road-Barangay Angustia connecting Barangay Malawang leading to satellite market	7,225,000.00	5,780,000.00	1,445,000.00	7,225,000.00	7,225,000.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Road (Malawang-QueGatos road)						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Road Concreting at San Jose Barangay San Jose Leading to Poblacion market Site Nabua and Poblacion Market Site Iriga City						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Road (Tandaay to San Roque Sagumay)						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Road (Tupaz Sogod Road)						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Road (San Isidro Inapatan-Angustia Rd.)						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Road (Paloyon Proper-Paloyon Oriental)						-	COMPLETED	

DILG R-V
MAIN DATABASE

Project	Year	Province	Municipality/City	Beneficiaries HH	Project Title	DILG ALLOCATION	RELEASES		Total Cash Released	LIQUIDATION		STATUS	REMARKS
							FIRST TRANCHE	SECOND TRANCHE		LIQUIDATED	BALANCE		
							Amount	Amount					
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Lourdes Road						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Concreting of Road (Tandaay to San Roque Sagumay)						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Road Project in Tandaay to San Roque Sagumay						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Road Project at Zone 2 Sta. Lucia-Zone 2						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Farm to Market Road at Brgy. Antipolo Old-Leading Poblacion Market Nabua and Brgy. Salvacion Satellite Market in Iriga City						-	COMPLETED	
BUB LOCAL ACCESS	2014	CAMARINES SUR	NABUA		Road Project (Sitio Ruston Zone 6 San Antonio Ogbon and Zone 5 of La Opinon)						-	COMPLETED	
BUB LOCAL ACCESS	2014	CATANDUANES	BARAS	76,93	Improvement of Road in Paniquihan-Abihao-Guinsaanan	1,000,000.00	1,000,000.00		1,000,000.00	1,000,000.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	CATANDUANES	BATO CAT		Road Opening in Barangay Marinawa	916,000.00	916,000.00		916,000.00	916,000.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	MASBATE	BALUD		Construction of road in Panubigan	1,900,000.00						COMPLETED	
BUB LOCAL ACCESS	2014	MASBATE	BALUD		Construction of road in Barangay Jangan		1,534,503.84		1,534,503.84	1,534,503.84		COMPLETED	
BUB LOCAL ACCESS	2014	MASBATE	BATUAN	643	Road Project in Canvanzes-Nasanding	1,235,000.00	988,000.00	247,000.00	1,235,000.00	1,235,000.00	-	COMPLETED	
BUB LOCAL ACCESS	2014	SORSOGON	MATNOG		Construction of Road-Coastal Barangays (5-Coastal barangays)	1,000,000.00	1,000,000.00		1,000,000.00	965,895.50	34,104.50	COMPLETED	

DILG R-V
MAIN DATABASE

Project	Year	Province	Municipality/City	Beneficiaries HH	Project Title	DILG ALLOCATION	RELEASES		Total Cash Released	LIQUIDATION		STATUS	REMARKS
							FIRST TRANCHE	SECOND TRANCHE		LIQUIDATED	BALANCE		
							Amount	Amount					

DILG R-V
MAIN DATABASE

Project	Year	Province	Municipality/City	Beneficiaries HH	Project Title	DILG ALLOCATION	RELEASES		Total Cash Released	LIQUIDATION		STATUS	REMARKS
							FIRST TRANCHE	SECOND TRANCHE		LIQUIDATED	BALANCE		
							Amount	Amount					